COMPLETION REPORT

1. Name of Work : **Modified Estimate for Improvements & Asphalting to Kaiwaranarayanaswamy Temple road at Kammagondanahalli, in Shettyhalli Sub-Division Ward no. 12,**

2. Sanctioned Estimate No. & Dt : AS/726/12-13, dt: 28/2/13
   AS/92/12-13

3. Head of Account which is chargeable : P-0 22-2201 DH/3/13

4. Work Order No. & Dt : EE/DD/WO/437/12-13

5. Name of Contractor : **KRIDL**

6a. Time Stipulated for completion of work : 90 days.

6b. Delay in execution of work :

7. Measurement recorded in : M.B. No. ....831/13-14.....

8. Check Measurement of the Asst. : M.B. No. .....
   Page No. .....83023.....

   Asst. Exe. Eng / Exe. Eng :
   Page No. .....83030/1.....

9. Name of the office/official :
   incharge of the work :

10. a) Asst. Engineer — Ravi. N. K.
    b) Asst. Exe. Engineer — Jayalingappa.

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
42 Lakhs ~~10.00 Lakhs~~	4198567/-		

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

Ravi. N. K.
ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Project Division
BRUHATH BANGALORE MAHANAGARA PALIKE
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,